

**Date:** August 9, 2022

**Resolution No. 22-695**

**Title:** Approval of Amendment to CPA 2279-1 with Crestline Paving & Excavating Co., Inc. (Toledo, OH) for Sanitary Sewer No. 929, Angola Road, Springfield Township

**Department/Agency:** Lucas County Metropolitan Sewer and Water District

**Contact:** James P Shaw, P.E., Lucas County Sanitary Engineer

**Summary/Background:** Amendments from Crestline Paving & Excavating Co., Inc. for Sanitary Sewer No. 929, Angola Road, have been submitted to the Board to include the following:

**Additional Work**

Additional removal and replacement of 24" Storm Sewer			
900 LF	@ \$104.00/LF	=	\$ 93,600.00
Prep subgrade and install 4" (2 lifts) Item 448 Type 2 Asphalt Concrete			
2075 SY	@ \$33.25/SY	=	<u>\$ 68,993.75</u>
Total Change Order No. 1			\$162,593.75

Original Contract Sum:	\$2,083,498.00
Total Previous Amendments	\$ 0.00
Total This Amendment	<u>\$ 162,593.75</u>
Total New Contract Sum:	\$2,246,091.75

**Budget Impact:** \$162,593.75 from fund 5042.510014.66.610018.S0929.00000

**Statutory Authority/ORC:** 6117.27

**Commissioner Byers offered the following resolution:**

WHEREAS, in consideration of the above, NOW, THEREFORE BE IT RESOLVED by the Board of County Commissioners, Lucas County, Ohio, that:

Section 1. This Board hereby approves the Amendment with Crestline Paving & Excavating Co., Inc. for additional work. The amendment is in the amount of One Hundred Sixty Two Thousand Five Hundred Ninety-Three and 75/100 Dollars (\$162,593.75), to be certified from fund 5042.510014.66.610018.S0929.00000.

**August 9, 2022**

**Approval of Amendment to CPA 2279-1 with Crestline Paving & Excavating Co., Inc.  
(Toledo, OH) for Sanitary Sewer No. 929, Angola Road, Springfield Township**

**Page 2**

Section 2. This Board finds and determines that all formal actions of this Board concerning and relating to the adoption of this resolution were taken in an open meeting of this Board and that all deliberations of this Board that resulted in those formal actions were in meeting open to the public in compliance with the law.

Section 3. This resolution shall be in full force and effect from and immediately upon its adoption.

**Action Taken:**

Commissioner Byers voted yes

Commissioner Skeldon Wozniak voted yes

Commissioner Gerken voted yes



Jody L. Balogh, Clerk



Oracle Requisition Number  
# \_\_\_\_\_

P.O. # \_\_\_\_\_

### SANITARY ENGINEER INTER-OFFICE COMMUNICATION

To: Prosecutor's Office

From: David Kovacs – Sanitary Engineer 

Contractor/Supplier/Agreement with: Crestline Paving & Excavating Co., Inc.

Address: 1913 Nebraska Avenue  
Toledo, OH 43607

Contract providing for: Sanitary Sewer No. 929 – Contract Amendment N0. 1  
Angola Road  
Springfield Township

Amount of original contract: \$ 2,083,498.00

Certify from fund number:

Amendment: 162,593.75

5042.510014.66.610018.S0929.00000

Total: 2,246,091.75

8/01/2022  
Date

Prosecutor: Attached please find 1 copies of contract documents.  
Please approve as to form

8/9/2022  
Date

Resolution date if already approved.

\_\_\_\_\_  
Date

To Support Services.

\_\_\_\_\_  
Date

To Auditor for certification if required.  
Auditor to send certification sheets.  
Auditor to keep copy of attached document.

8/17/2022  
Date

Date completed document returned to department from Clerk/Support Services

**CHANGE ORDER**

PROJECT: Sanitary Sewer No. 929  
Angola Road  
Springfield Township  
TO:  
Crestline Paving & Excavating Co., Inc.  
1913 Nebraska Avenue  
Toledo, OH 43607

Purchase Order No.:  
Change Order No.: 1  
Initiation Date: 7/21/2022  
Architect's Project No.:  
Date of Contract: 6/28/2022  
Contract for S-929  
Angola Road

You are directed to make the following changes in this Contract:

Additional Work as directed by Engineer

additional removal and replacement 24" Storm Sewer  
900 LF @ \$104.00 /LF = \$ 93,600.00


prep subgrade and install 4" (2 lifts) Item 448 Type 2 Asphalt Concrete  
2075 SY @ \$ 33.25 /SY = \$ 68,993.75

**TOTAL CHANGE ORDER NO. 1 : \$162,593.75**

Not valid until signed by both the Owner and the Architect/Engineer. Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time.

The original Contract Sum was..... \$2,083,498.00  
Net change by previously authorized Contract Amendments..... \$ 0.00  
The Contract Sum prior to this Contract Amendment..... \$2,083,498.00  
The Contract Sum will be (increased) (decreased) by this  
Contract Amendment..... + 162,593.75  
The new Contract Sum including this Contract Amendment will be..... \$2,246,091.75  
The Contract Time will be (increased) (decreased) (unchanged) by ( ) days  
The Date of Final Completion therefore is: April 1, 2023


Authorized:  
LUCAS COUNTY SANITARY ENGINEER

by:   
Date: 8/1/2022




Lucas County Prosecutor  
Julia R. Bates

/s/ Maureen O. Atkins August 15, 2022  
Asst. Prosecuting Attorney Date

CONTRACTOR:  
Crestline Paving & Exc., Inc.

by:   
Date: 7/28/22

Board of County Commissioners  
Lucas County, Ohio

DocuSigned by:  
  
E9E671CBB0AF401...  
DocuSigned by:  
  
E74F77BCE29E403...  
DocuSigned by:  
  
BB4669EFD956494...

**From:** Nate Inkrott  
**To:** David Kovacs  
**Date:** 7/27/2022 3:21 PM  
**Subject:** Fwd: RE: FW: Serer 929 Angola Road Extra Pricing (Out of Office)  
**Attachments:** Nate Inkrott.vcf

Dave

Please prepare a CO for the amounts below:

24" Storm Sewer - 900 LF X \$104.00/LF = \$93,600.00

Pav't Repl. - 2,075 SY X \$33.25/SY = \$68,993.75

**TOTAL** = \$162,593.75

Thanks.

Nate  
>>> Matt McHugh <mmchugh@crestlinepaving.com> 7/27/2022 2:44 PM >>>  
Nate,

I'm not sure what you are asking for. I believe your office would initiate the change order based off of the prices and quantities I submitted below.

Our current plan was to prep the road tomorrow and pave Friday to get it open. I guess what we need is written confirmation that you are agreeable to these prices and that a change order will be issued before we begin the extra work tomorrow.

We still do not have a fully executed contract yet either. Is there anything that can be done to expedite this? We have been working for a month and have incurred considerable expenses already. We would like to put a draw in for the work we have completed.

Thank you,

Matt McHugh  
Project Manager  
Crestline Paving & Excavating Co  
P 419 536-8229  
F 419 536-1351

---

**From:** Nate Inkrott <NInkrott@co.lucas.oh.us>  
**Sent:** Wednesday, July 27, 2022 2:18 PM  
**To:** Matt McHugh <mmchugh@crestlinepaving.com>  
**Cc:** Jim Shaw <jshaw@co.lucas.oh.us>; Steve Lange <SLange@co.lucas.oh.us>  
**Subject:** Re: FW: Serer 929 Angola Road Extra Pricing (Out of Office)

Matt

Please put together a change order based on your costs below.

Thanks.

Nate  
>>> Matt McHugh <mmchugh@crestlinepaving.com> 7/22/2022 11:46 AM >>>  
Nate,

I guess Steve is out of the office until Wednesday. I sent the below email to him yesterday. Is there anyone who can review the requested pricing or talk to Steve to see if we should proceed?

Thanks,

Matt McHugh  
Project Manager  
Crestline Paving & Excavating Co  
P 419 536-8229  
F 419 536-1351

**Sent:** Thursday, July 21, 2022 2:43 PM  
**To:** Matt McHugh <[mmchugh@crestlinepaving.com](mailto:mmchugh@crestlinepaving.com)>  
**Subject:** Re: Serer 929 Angola Road Extra Pricing (Out of Office)

I will be out the office until Wednesday July 27, 2022. I will monitor my emails and respond if needed. If immediate help is needed, please contact the office at 419-213-2926.

Steven J Lange, PE  
Project Engineer  
Lucas County Sanitary Engineering  
1111 S McCord  
Holland, OH 43528  
419-213-2904

>>> Matt McHugh <[mmchugh@crestlinepaving.com](mailto:mmchugh@crestlinepaving.com)> 07/21/22 14:42 >>>

Steve,

Per todays field meeting we have been asked to provide new pricing for 24" storm sewer removal and replacement and 4" of Type 2 pavement repair. We estimate approximately 900 LF of storm sewer and 2075 SY of pavement replacement.

Our unit price to remove the existing storm sewer and replace with 24" ADS is \$104.00 per LF. This does not include any 611 plan or testing.

Our price to prep the subgrade and install 4" of 448 Type 2 Intermediate in two lifts is \$33.25 per SY. Catch Basins removed and replaced would be at the unit price bid in Phase 2. We assume that you will provide any required layout staking.

Please review and let us know if this is acceptable.

Thanks,

Matt McHugh  
Project Manager  
Crestline Paving & Excavating Co  
P 419 536-8229  
F 419 536-1351